



# Design Commercial

## Construction Update

March 14, 2025 issue #9



### THE NEWS

The City and Windley Contracting are working together to meet important deadlines that will support upcoming community events.

In order to create the best opportunities to meet these deadlines we have made the decision to leave the Bastion Street road closure in place.

This will give the construction team greater flexibility to take advantage of favourable weather conditions and subcontractor availability. It will also help to facilitate movement of materials and personnel across the entire project area.

Beginning this Saturday, when Windley is planning on removing the existing asphalt roadway and placing new road gravels, you will see work taking place outside of normal working hours more frequently. This is being done in an effort to speed up productivity and make up for some of the extra effort that was required earlier in the project.

### WHAT'S HAPPENING

Installation of the new watermain is now completed, it has passed inspections and is now in active service.

Work on the soil cells is continuing and should be finished early next week. Next week, there will also be some drainage and roadworks taking place within the Chapel & Church Street intersection.

Once these tasks have been completed, all of the work requiring deeper excavations will be completed. Upcoming work will include installation of electrical conduits, streetlights, and concrete curbs.



[www.nanaimo.ca/goto/ProjectCommercial](http://www.nanaimo.ca/goto/ProjectCommercial)

[www.downtownnanaimo.ca](http://www.downtownnanaimo.ca)

Contact: [james.knight@nanaimo.ca](mailto:james.knight@nanaimo.ca)

